BRUHAT BENGALURU MAHANAGARA PALIKE
Executive Engineer (Project Yelahanka Zone)
MEASURMENT SHEET

NAME OF THE WORK **:-Construction of Additional Class Rooms,toilet and Auditorium and Provoding office accessories to Yelahanka Government Degree College Yelahanka Bangalore in Ward No -01**

2nd & Final Bill

Name of Agency:- C N S Murthy

Item Number :- 173

Item Name:- Providing ACE paint to external walls of approved colour and shade over prime's coat.after brooming & cleaning the surface and applying two coats of ACE paint with cost of all material,labour,lead lift with loading unloading etc.complete as per direction of Engineer in charge of work.

SL	Description	Unit	Nos	Length	Breadth	Depth	Qty	Remarks
1	2	3	4	5	6	7	8	9
Date of Measurments:- 21/9/2017		Cum						
	Present Measurments							
	Ground Floor west side		1	2.60	2.70		7.02	
			1	6.62	2.70		17.87	
	south side		1	6.80	2.70		18.36	
	east side		1	7.15	2.70		19.31	
			1	3.10	2.70		8.37	
	north side		1	7.70	2.70		20.79	
	First floor west side		1	5.30	3.50		18.55	
			1	2.60	3.50		9.10	
			1	6.62	3.50		23.17	
	south side		1	6.80	3.50		23.80	
	east side		1	7.15	3.50		25.03	
			1	3.10	3.50		10.85	

E.E. (Project) 21/9

Contractor

Assistant Engineer

Assistant Executive Engineer
Project Yelahanka Zone

Sl.	Description	Unit	Nos	Length	Breadth	Depth	Qty	Remarks
1	2	3	4	5	6	7	8	9
	north side		1	7.70	3.50		26.95	
			1	1.80	3.50		6.30	
	second floor west side		1	5.30	6.50		34.45	
			1	2.60	6.85		17.81	
			1	6.62	6.30		41.71	
	south side		1	6.80	6.30		42.84	
	east side		1	7.13	8.30		59.18	
			1	3.10	8.30		25.73	
	north side		1	7.70	8.30		63.91	
			1	1.80	6.50		11.70	
						TOTAL	532.79	
						BOQ QTY	258.80	
						UP TO 125% QTY	64.70	
						ABOVE 125% QTY	209.29	

Checked.
21/9/17
E.E. (Project)

Assistant Executive Engineer

BRUHAT BENGALURU MAHANAGARA PALIKE
Executive Engineer (Project Yelahanka Zone)
MEASURMENT SHEET

NAME OF THE WORK **:-Construction of Additional Class Rooms,toilet and Auditorium and Provoding office accessories to Yelahanka Government Degree College Yelahanka Bangalore in Ward No -01**

2nd & Final Bill

Name of Agency:- C N S Murthy

Item Number :- 251

Item Name:- Providing and applying painting in two coats with plastic Emulsion paint of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications and as per the directions of the Engineer in charge. (with Primer)

SL	Description	Unit	Nos	Length	Breadth	Depth	Qty	Remarks
1	2	3	4	5	6	7	8	9
Date of Measurments:- 21/9/2017		Sqm						
	Present Measurments							
	Ground Floor toilets(wc)							
	internal wall		6	2(1.20+1.00)		2.60	68.64	
	internal wall		1	6.50		2.60	16.90	
	internal wall		1	3.40		2.60	8.84	
	store		1	0.85		2.60	2.21	
	internal wall		1	2(2.10+2.45)		2.60	23.66	
	internal wall		2	6.70		2.60	34.84	
	internal wall		1	3.10		2.60	8.06	
	outer wall		2	1.55		2.60	8.06	
	outer wall		2	1.55		2.60	8.06	
	outer wall		1	1.55		2.60	4.03	
			1	2.10		2.60	5.46	

21/9/17
E.E. (Project)

Contractor

Assistant Engineer

Assistant Executive Engineer

SL	Description	Unit	Nos	Length	Breadth	Depth	Qty	Remarks
1	2	3	4	5	6	7	8	9
	outer wall		1	2.35		2.60	6.11	
	outer wall		1	3.55		2.60	9.23	
	outer wall		1	3.00		2.60	7.80	
	deductions D1	0.5	-7	0.75		2.10	-5.51	
	D	0.5	-1	1.20		2.10	-1.26	
	V	0.5	-7	0.60		0.60	1.26	
	V	0.5	-1	1.20		0.60	-0.36	
	W	0.5	-1	1.80		1.50	-1.35	
	First Floor toilet		3	2(1.20+1.00)		3.35	44.22	
	internal wall		1	3.40		3.35	11.39	
	internal wall		1	1.30		3.35	4.36	
	store		1	2(1.50+2.10)		3.35	24.12	
	internal wall		2	1.50		3.35	10.05	
	internal wall		2	1.50		3.35	10.05	
	near urinal		2	1.50		3.35	10.05	
	internal wall		1	2.90		3.35	9.72	
	outer wall		1	0.70		3.35	2.35	
	side wall		1	1.20		3.35	4.02	
	side wall		1	3.70		3.35	12.40	
	outer wall		1	5.10		3.35	17.09	
	outer wall		1	2.10		3.35	7.04	
	outer wall		1	2.90		3.35	9.72	
	outer wall		2	6.70		3.35	44.89	
	deductions D		-0.5	1.20		2.10	-1.26	
	D1	0.5	-4	0.75		2.10	-3.15	
	V	0.5	-5	0.60		0.60	-0.90	
	V1	0.5	-2	1.20		0.60	-0.72	
	W	0.5	-1	1.80		1.50	-1.35	

E.E. (Project)

Contractor

Assistant Engineer

Assistant Executive Engineer
Project Yelahanka Zone

SL	Description	Unit	Nos	Length	Breadth	Depth	Qty	Remarks
1	2	3	4	5	6	7	8	9
	Second Floor		6	2(1.20+1.00)		3.35	88.44	
	internal wall		1	6.50		3.35	21.78	
	internal wall		1	3.40		3.35	11.39	
	internal wall		1	0.85		3.35	2.85	
	store		1	2(1.20+1.00)		3.35	14.74	
	outer wall		2	6.70		3.35	44.89	
	outer wall		1	3.10		3.35	10.39	
	outer wall		2	1.55		3.35	10.39	
	internal wall		2	1.55		3.35	10.39	
	internal wall		1	1.55		3.35	5.19	
	internal wall		1	2.10		3.35	7.04	
	side wall		1	2.35		3.35	7.87	
	side wall		1	3.55		3.35	11.89	
	side wall		1	3.00		3.35	10.05	
	deductions D1	0.5	-7	0.75		2.10	-5.51	
	D	0.5	-1	1.20		2.10	-1.26	
	V	0.5	-7	0.60		0.60	-1.26	
	V1	0.5	-1	1.20		0.60	-0.36	
	W	0.5	-1	1.80		1.50	-1.35	
	head room		1	3.30		2.60	8.58	
	internal wall		1	6.90		2.60	17.94	
	outer wall		1	4.45		2.30	10.24	
						TOTAL	**703.03**	
						BOQ QTY	**550.99**	
						UP TO 125% QTY	**137.74**	
						ABOVE 125% QTY	**14.30**	

Checked
21/9
E.E. (Project)

Contractor

Assistant Engineer

Assistant Executive Engineer
Project Yelahanka Zone

BRUHAT BENGALURU MAHANAGARA PALIKE
Executive Engineer (Project Yelahanka Zone)
MEASURMENT SHEET

NAME OF THE WORK **:-Construction of Additional Class Rooms,toilet and Auditorium and Provoding office accessories to Yelahanka Government Degree College Yelahanka Bangalore in Ward No -01**

2nd & Final Bill

Name of Agency:- C N S Murthy

Item Number :- 252

Item Name:- Providing and applying painting in two coats with plastic Emulsion paint of approved brand on ceiling surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications and as per the directions of the Engineer in charge. (with Primer)

SL	Description	Unit	Nos	Length	Breadth	Depth	Qty	Remarks
1	2	3	4	5	6	7	8	9
Date of Measurments:- 21/9/2017		Sqm						
	Present Measurments							
	Ground Floor		1	6.50	9.80		63.70	
	First Floor		1	6.50	9.80		63.70	
	Second Floor		1	6.50	9.80		63.70	
	head room		1	6.50	2.90		18.85	
						TOTAL	209.95	
						BOQ QTY	126.75	
						UP TO 125% QTY	31.68	
						ABOVE 125% QTY	51.52	

Checked
21/9/17
E.E. (Project)

Contractor

Assistant Engineer

Assistant Executive Engineer
Project Yelahanka Zone

BRUHAT BENGALURU MAHANAGARA PALIKE
Executive Engineer (Project Yelahanka Zone)
MEASURMENT SHEET

NAME OF THE WORK **:-Construction of Additional Class Rooms,toilet and Auditorium and Provoding office accessories to Yelahanka Government Degree College Yelahanka Bangalore in Ward No -01**

2nd & Final Bill

Name of Agency:- C N S Murthy

Item Number :- 253

Item Name:- Providing ACE paint to external walls of approved colour and shade over prime's coat.after brooming & cleaning the surface and applying two coats of ACE paint with cost of all material,labour,lead lift with loading unloading etc.complete as per direction of Engineer in charge of work.

SL	Description	Unit	Nos	Length	Breadth	Depth	Qty	Remarks
1	2	3	4	5	6	7	8	9
Date of Measurments:- 21/9/2017		Sqm						
	Present Measurments							
	Ground Floor east side							
	south side		1	6.70		2.70	18.09	
			1	3.85		2.70	10.40	
	west side		1	6.45		2.70	17.42	
	north side		1	6.95		2.70	18.77	
	First Floor east side		1	6.75		2.70	18.23	
	south side		1	6.70		3.50	23.45	
			1	3.85		3.50	13.48	
	west side		1	6.45		2.70	17.42	
	north side		1	6.95		3.50	24.33	
	Second Floor east side		1	6.75		3.50	23.63	
	south side		1	6.70		7.20	48.24	
			1	3.85		7.20	27.72	

E.E. (Project) 21/9/17

Contractor

Assistant Engineer

Assistant Executive Engineer

SL	Description	Unit	Nos	Length	Breadth	Depth	Qty	Remarks
1	2	3	4	5	6	7	8	9
			1	6.45		5.50	35.48	
	west side		1	6.95		5.50	38.23	
	north side		1	6.75		5.50	37.13	
			2	1.30		5.50	14.30	
	head room		1	6.95		3.30	22.94	
	deductions open		-0.5	2.10		2.10	-2.21	
	W	0.5	-3	1.80		1.40	-3.78	
	V	0.5	-15	0.60		0.60	-2.70	
		0.5	-6	1.20		0.30	-1.08	
						TOTAL	399.44	
						BOQ QTY	275.54	
						UP TO 125% QTY	68.88	
						ABOVE 125% QTY	55.02	

Checked.
21/9/17
E.E. (Project)

Contractor

Assistant Engineer

Assistant Executive Engineer
Project Yelahanka Zone